

Berkeley Heights Municipal Complex

Construction Forecast

October 1, 2018 – October 14, 2018

Activity	Affected Areas	Noise	Dust	Vibration	Odor	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	
						Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun	
Trailer Electric – Awaiting JCP&L Final Connection	New Salt Dome/Trailer Location																			
Continue With Undercut At New Salt Dome Area	New Salt Dome Area	X				X														
Regrading At Salt Dome	New Salt Dome Area						X	X	X	X										
Inspect Underground Utilities At Salt Dome	New Salt Dome Area	X				X														
Complete Underground Utilities At Salt Dome	New Salt Dome Area						X													
Install Dense Graded Aggregate (DGA)	New Salt Dome Area							X	X	X										
Paving at Salt Dome	New Salt Dome Area												X	X						
Install New Salt Dome	New Salt Dome Area														X	X	X			
Install Storm Piping	Site Trailer Area												X	X	X	X	X			
Process Submittals	N/A	X	X	X	X	X	X	X	X	X			X	X	X	X	X			

LEGEND ■ High ■ Moderate ■ Low

Note: Schedule is subject to change

PHOTOS FROM THE PREVIOUS WEEK:



Excavation work near the new Salt Dome



Proof-rolling operations near the new Salt Dome



Excavation for new water lines for the new Salt Dome



Verizon removing wiring to the Recreation Building.